

VILLAGE OF HAWTHORN WOODS
HAWTHORN WOODS COUNTRY CLUB

PREPARED BY TOLL BROTHERS
DATE: 5/3/07
REVISED: 10/17/07

STREET NAME	LENGTH	PHASE	PROOF ROLL OF ROADWAY TO DETERMINE PATCHING	PATCHING TO BE COMPLETED	CURB AND SIDE WALK WALK THRU	CURB AND SIDEWALK REMOVAL AND REPLACEMENT	ROADWAY CONSTRUCTION COMPLETED
TOURNAMENT DRIVE EAST	1920	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
TOURNAMENT DRIVE SOUTH	4560	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
OPEN PARKWAY SOUTH	1770	3	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
OPEN PARKWAY (ENTRANCE)	300	3	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
OPEN PARKWAY NORTH	4380	4	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
HAWTHORN RIDGE DRIVE	3090	6	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009
CRYSTAL DOWNS DRIVE	1770	5	Est dev start 2010	Est dev start 2010	Est dev start 2010	Est dev start 2010	Est dev start 2010
OAKLAND HILLS COURT	510	5	Est dev start 2010	Est dev start 2010	Est dev start 2010	Est dev start 2010	Est dev start 2010
SOMERSET HILLS COURT	780	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
RED TAIL DRIVE	1160	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
WINGED FOOT DRIVE	230	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	COMPLETED
TOURNAMENT DRIVE NORTH	5730	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
DORAL DRIVE	2180	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
TURNBERRY COURT	600	1	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
BRIAR CREEK DRIVE	2000	3	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
WHISPER CREEK COURT	180	3	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
RIVER HIGHLANDS DRIVE	900	5	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009
BETHPAGE CIRCLE	530	5	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009	Est dev start 2009
OLYMPIA FIELDS COURT	1245	4	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
HARBORSIDE WAY	870	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
SHOREACHES DRIVE	340	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
CHAMPIONSHIP PARKWAY	1980	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
TWIN EAGLES COURT	920	3	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
EAGLE RIDGE DRIVE	1870	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
RUFFLED FEATHERS COURT	190	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07
GLENN EAGLES COURT	205	2	COMPLETED	COMPLETED	COMPLETED	COMPLETED	Complete work by 10/19/07

ALL DATES ARE START DATES UNLESS OTHERWISE NOTED